Issued: November 2025

Planned work	Disruption	Disruption period	Why the work is planned
Scaffolding and window restrictions	Full scaffolding installation, including an external lift for materials	This will be for the duration of the project.	The scaffold ensures safe access for the installation.
	and personnel transportation. Scaffolding removal.	Estimated completion:	Window restrictions are for safety during scaffolding.
	Window openings will need to be restricted for	White Friar Court Spring 2026.	
	safety.	Grey Friar Court Summer 2026.	
Concrete repairs	Noise during concrete repair work as affected areas are removed and repaired.	Main repairs and replacement wall ties complete on both blocks.	Concrete repairs are essential to increase the expected lifespan of the building.
		A section of wall ties will be completed at White Friar Court when the scaffolding is being stripped.	
		Concrete lattice works will be programmed from January 2026.	
External wall insulation (EWI)	No disruption inside your property during EWI installation.	This will be for the duration of the project.	EWI reduces heat loss, energy bills, and enhances comfort while combatting damp and mould.
		Dates may need to be extended to follow on after the lattice removal and safety inspection approval.	·
		Estimated completion:	
		White Friar Court Spring 2026.	

		Grey Friar Court Summer 2026.	
Insulated roof	Minimum disruption, except for the upper floors.	Estimated completion:	Insulated roofs reduce heat loss and extend the building's life, making it
		White Friar Court December 2025.	more energy efficient.
		Grey Friar Court March 2026.	
Sprinklers	To be confirmed.	Work is estimated to commence in January 2026.	Sprinklers are effective in stopping fires from spreading and putting them out, ultimately saving lives.
Working within your	While most of the work will occur in	These installations may take two days	It is essential that we gain access to your home in
home	communal areas and externally, we will need brief access to your property for specific installations (e.g.	for windows and an estimated three-four days for the new heating installation.	order to complete these improvements.
	windows and heating, kitchen fan and internal door gaps).	Installations are scheduled to take place:	
		White Friar Court June 2026 – August 2026.	
		Grey Friar Court November 2025 – April 2026.	
Communal areas	We will make every effort to keep noise and dust to a minimum and clean the work areas daily.	This will be for the duration of the project.	